

## LIST OF SANCTIONED WORKS UNDER PH-53 PASSENGER AMENITIES WORKS

Sl	Name of Work	PB & LB No.	Approx Cost	% of Prog.	Tentative Target Date For Completion	REMARKS
<b>Yeshvantpur Jurisdiction</b>						
1	Provision of sky frame/IRS type Platform Shelter at Platform No. 2&3 at Yeshvantapur station.	LAW 683/C	13200	35%	30.06.16	Foundation work completed and Fabrication of structural steel is in progress.
2	Provision of 5 line outdoor and indoor True colour display board . of Train information at Yeshvantpur Station	DB	9977	0%	31.03.16	This work is now proposed to be done by Commercial Department through funding by advertisements.
3	Re Construction of Pay & Use Toilet at Yeshvantpur Station.	DB	1492	90%	30.04.16	Flooring and sanitation work is in progress.
4	Improvements to circulating area and widening of platform no. 1 by providing platform shelter, flooring etc at Yeshvantpur Station.	DB	7560	15%	31.07.16	Work is in progress.
<b>Carmelaram Jurisdiction</b>						
1	Raising & Extension of Platform No. 2 for a length of 460 mtrs at Karmelaram Station.	DB	8023	50%	31.05.16	LOA issued. Work is in Progress
2	Provision of sky frame shelter on platform 1 & 2 at Karmelaram Station.	DB	7813	35%	31.07.16	Work awarded. Work is in progress.
<b>Bengaluru Jurisdiction</b>						
1	Provision of IRS type Shelter by replacing with RDSO/Tiled/Rail type shelter at Bengaluru City Station.	LAW 664	22402	0%	30.06.16	Work awarded and yet to be started.
2	Development of parking facilities at Bengaluru City Station.	LAW 642	10600	0%	31.07.16	Work awarded and yet to be started.
3	Provision of sky frame platform shelter to cover the uncovered space on platform 7&8 towards second entry at Bengaluru City Station.	LAW 683/B	11760	0%	31.08.16	Tender opened and under finalization.
4	Provision of Third entry to platform No.1 at Bengaluru City Station	LAW 683/E	15019	0%	-	Tender opened on 20.01.16 and under finalization.
5	Traffic planning & landscape around the new station building at Bengaluru City Station	DB	9000	50%	31.07.16	Land scaping completed and parking facility to be started after shifting existing running room .
6	Proposed Approach road and retaining wall at second entry at Bengaluru City Station.	DB	9000	30%	31.07.16	Presently work is stopped due to BBMP 8 lane corridor work and demolition of running room.
7	Improvement of lighting facilities in circulating area at Bengaluru City Station.	DB	2685	40%	31.03.16	LOA issued on 7.2.2014. Cables are received on 28/11/2015 and further work is in progress.
8	Renovation of Washable Apron for Platform No. 5 & 6 at Bengaluru City Station.	DB	8772	0%	-	Tender under finalization
9	Re-Construction of Pay & Use Toilet at Bengaluru City Station	DB	1492	0%	31.05.16	Earth work excavation in progress.
<b>Bengaluru Cantonment Jurisdiction</b>						
1	Proposed washable apron on platform No 1 at Bengaluru Cantonment Station.	LAW 636	15436	0%	31.05.16	It is planned to adopt Pudducherry design for CC apron work. Retender was opened on 17.08.15 and LOA issued on 11.12.15.
2	Provision of sky frame platform shelter on platform 1A at Bengaluru Cantonment Station	LAW 671	16132	0%	31.08.16	LOA Issued on 01.01.2016. Work yet to be started.
<b>Banaswadi Jurisdiction</b>						
1	Construction of waiting rooms for ladies and gents at Banaswadi Station.	DB	2997	50%	-	On going agency was terminated and re-tender to be called for balance work.
2	Replacement of fluorescent fittings and provision of fans at Bengaluru City Station.	DB	2880	0%	31.03.16	DRM approval obtained for calling of Tender pending 7.% 30% approval from CEE. Tender opened on 16.12.2015 and is under finalization.

### Krishnarajapuram Jurisdiction

1	Provision of sky frame platform shelter to cover the uncovered open space with other improvements in front of booking office at Krishnarajapuram Station.	DB	6759	0%	31.05.16	LOA issued. Work awarded and yet to be started.
2	Provision of 10 line True colour outdoor and indoor display board at along with Train Arrival departure on Foot Over Bridge at Krishnarajapuram station.	DB	9500	0%	-	This work is now proposed to be done by Commercial Department through funding by advertisements.
3	Extension of platform No 1 at Krishnarajapuram Station.	DB	5670	0%	31.03.16	Work awarded and yet to be taken up.

### Chikbanavar Jurisdiction

1	Proposed Foot Over Bridge extension from Platform no. 5 to out side Chikbanavar Station.	LAW 665	12883	10%	31.08.16	Work in progress
---	--	------------	-------	-----	----------	------------------

### Devangonhi Jurisdiction

1	Proposed Foot Over Bridge from Platform no. 1 to 2&3 with Stairways at Devangonhi.	LAW 666	13183	15%	31.07.16	Work is in progress.
---	--	------------	-------	-----	----------	----------------------

### Muddalingahalli Jurisdiction

1	Proposed Construction new station building at Muddalingahalli Station.	DB	1101	85%	31.07.16	Plastering and flooring is in progress.
---	--	----	------	-----	----------	---

### Byatrayanahalli Jurisdiction

1	Provision Foot Over Bridge from PF no. 1 to 2/3 with Stairways at Byatrayanahalli.	DB	9557	0%	31.05.16	Work awarded and yet to be started.
---	--	----	------	----	----------	-------------------------------------

### Hosur Jurisdiction

1	Provision of sky frame platform shelter on Platform No 1, 2&3 at Hosur Station.	DB	7813	30%	31.08.16	LOA Issued .Earth work excavation completed and PCC work is in progress. Fabrication of structural steel work is in progress.
---	---	----	------	-----	----------	---

### Combined Works

#### Bengaluru City (SBC) & Yeshvantpur (YPR)

1	Provision of Six No. of escalators at Bengaluru City & Yeshvantpur Stations	PB 380	65000	10%	31.08.16	Agency for supply, installation and commissioning of escalators covering is finalized and supply is awaited. Agency for civil work at YPR is issued on 23.09.15 and at SBC on 10.09.15 and Earthwork excavation and PCC completed at YPR.
2	Provision of Passenger Lifts at Bengaluru City & Yeshvantpur Stations	PB 383	17425	5%	31.08.16	Work in progress
3	Up gradation of lights & fans on all platforms at Bengaluru City & Yeshvantpur Station.	DB	5893		31.07.16	Tender opened on 28.08.2015. . Work awarded to M/s Nagam Venkata Rao , Bapatla LOA dt 10.10.2015 LOA value : Rs 47.20 lakhs

#### Bengaluru City (SBC)- Jolarpettai(JTJ) Section

1	Extension of platforms at Bayapanhalli, Devangonhi, Byatrayanahalli, Kamsamudram, Bisanattam, Malanur and Somnayakkanpatti stations.	LAW 661		60%	31.07.16	Work completed at BFW, KSM, BSM, and SKPT including electrical work. Work to start at BYPL, MAR & DKN.
---	--	------------	--	-----	----------	--

#### Bengaluru City (SBC)-Tumakuru(TK) Section

1	Extension of platforms at Malleshwaram, Hirehalli & Dobbespeth stations.	LAW 662	16265	70%	31.07.16	Work is in progress.
---	--	------------	-------	-----	----------	----------------------

## Yeshwantpur- Salem (YPR -SA) Section

1	Provision of Platform Karuvalli, Belandur Road & Kelamangalam stations.	DB	6027	60%	31.08.16	Work is in progress.
<b>Over Bengaluru Division</b>						
1	Provision of Low cost Platform Shelter at each PF on 'D' class 20 stations. Bangalore East, Baiyappanahalli, Whitefield, Malur, Kuppam, Coromandel, Oorgaam, Champion, Gauribidanur, Penukonda Malleswaram, Chikbanavar, Nayandahalli, Ramanagaram, Channapatna, Maddur, Pandavapura, Srirangapatna, Karmelaram, Dharmapuri stations	LAW 683/A	11772	0%	31.08.16	Work awarded on 05.01.16 and work to commence.
2	SBC Division .Provision of stainless & Granite benches at Bengaluru City, Bengaluru Cantonment, Banaswadi, Malleshwarm, Whitefield, Yeshvantpur, Chickbanavar, Bayapanahalli, Karmelaram, Kengeri, Krishnarajapuram, Yelhanka, Bengaluru East, Nayandanhalli, Gauribidnur, Kuppam, Dharmapuri, Satyasai Prasanti Nilayam, Hindupur, Penukonda, Bangarpet, Champion, Coromandel, Malur, Oorgam, Hosur, MAndya, Maddur, Pandavapura, Srirangapatna, Channapatna, Tumakuru & Ramanagaram Stations.	LAW 683/D	16053	0%	31.07.16	LOA issued. Work yet to be started.
3	Replacement of neon sign board by LED glow sign board at Hosur, Tumakuru & Bangarpet stations.	DB	3283	0%	30.06.16	Work is awarded on 14.01.16 and work to commence.
4	Queue Management at Passenger Reservation System at Bengaluru City, Yeshvantpur & Krishnarajapuram Stations and other Satellite Passenger Reservation System locations.	DB	750	0%	30.06.16	Work will be done under quotation power.
5	Replacement and improvements to lighting and provision of fans at Bengaluru East, Malur, Kuppam, Pachur stations.	DB	2906	0%	31.07.16	Work is awarded on 20.01.16 and work to commence.