

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the
Month of March-2019 for the week ending 31.03.2019

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	1739	10824	129622	312941
2	M/s.Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	3594	14158	109279	218788
3	M/s.Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4315	13076	170638	371311
4	M/s.Malu Sleepers Pvt. Ltd., Birur	422500	180000	4021	17824	183057	381616
5	M/s.Sri Maruthi Builders, Yeshwantpur	154174	84000	876	3806	53953	138409
Total		1603950	840000	14545	59688	646549	1423065

Note: All figures are in numbers.