

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of January-2019 for the week ending 20.01.2019

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	3296	8924	98532	281851
2	M/s.Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	2280	7656	78984	188493
3	M/s.Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4465	8802	135082	335755
4	M/s.Malu Sleepers Pvt. Ltd., Birur	422500	180000	3186	10603	143728	342287
5	M/s.Sri Maruthi Builders, Yeshwantpur	154174	84000	512	1316	45716	130172
Total		1603950	840000	13739	37301	502042	1278558

Note: All figures are in numbers.