

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of December-2018 for the week ending 23.12.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	408	6493	87448	270767
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	2560	10384	67688	177197
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	3833	14205	122174	322847
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3834	13080	128185	326744
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	876	1984	43616	128072
Total		1603950	840000	11511	46146	449111	1225627

Note: All figures are in numbers.