

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of December-2018 for the week ending 16.12.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	2558	6085	87040	270359
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	3524	7824	65128	174637
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4209	10372	118341	319014
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	4256	9246	124351	322910
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	432	1108	42740	127196
Total		1603950	840000	14979	34635	437600	1214116

Note: All figures are in numbers.