

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of November-2018 for the week ending 25.11.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	3140	5865	77443	260762
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	3243	9900	54724	164233
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	3983	7687	104530	305203
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3899	12286	111907	310466
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	156	1840	40880	125292
Total		1603950	840000	14421	37578	389484	1165956

Note: All figures are in numbers.