

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of October-2018 for the week ending 28.10.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	2314	9329	70219	253538
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	3408	9429	43361	152870
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4939	12672	95307	295980
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3008	14042	97699	296258
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	624	3232	38548	122960
Total		1603950	840000	14293	48704	345134	1121606

Note: All figures are in numbers.