

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of September-2018 for the week ending 23.09.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	2365	5914	58320	241639
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	1662	5102	32083	141592
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4524	13634	79165	279838
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3664	10139	79991	278550
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1570	3824	34232	118654
Total		1603950	840000	13785	38613	283791	1060273

Note: All figures are in numbers.