

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of September-2018 for the week ending 09.09.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	104	735	53141	236460
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	1631	2138	29119	138628
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	5447	5447	70978	271651
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3269	3755	73607	272166
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1208	1440	31848	116260
Total		1603950	840000	11659	13515	258693	1035165

Note: All figures are in numbers.