

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of September-2018 for the week ending 02.09.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	3467	631	53037	236356
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	2577	507	27488	136997
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	0	0	65531	266204
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	2993	486	70338	268897
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1340	232	30640	115052
Total		1603950	840000	10377	1856	247034	1023506

Note: All figures are in numbers.