

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of August-2018 for the week ending 26.08.2018

| Sl. No. | Name of the sleeper plant with works address | Ordered Quantity (for 2 years) | Target for FY 2018-19 | Status of Production | | | Total Production against Contract |
|---------|---|--------------------------------|-----------------------|----------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 18-19 | |
| 1 | M/s. Mahadev Prestress products Pvt Ltd, Hospet | 314081 | 192000 | 0 | 9281 | 49570 | 232889 |
| 2 | M/s. Swarnaa Techno Constructions pvt Ltd, Hubli | 298833 | 192000 | 774 | 4337 | 24861 | 134420 |
| 3 | M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar | 414362 | 192000 | 766 | 10062 | 65531 | 266204 |
| 4 | M/s. Malu Sleepers Pvt. Ltd., Birur | 422500 | 180000 | 1649 | 9543 | 66183 | 265904 |
| 5 | M/s. Sri Maruthi Builders, Yeshwantpur | 154174 | 84000 | 416 | 4376 | 29300 | 113712 |
| Total | | 1603950 | 840000 | 3605 | 37599 | 235445 | 1013129 |

Note: All figures are in numbers.