

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of June-2018 for the week ending 17.06.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	3036	4496	27300	210619
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	626	3379	11095	120604
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	2937	7102	34062	234735
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3826	9288	40533	239092
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1440	3456	16372	100964
Total		1603950	840000	11865	27721	129362	906014

Note: All figures are in numbers.