

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of May-2018 for the week ending 20.05.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	2889	9716	20912	202954
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	1859	4205	5805	115314
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	1421	7252	24475	225148
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3860	9681	24875	223434
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1684	4696	10288	94700
Total		1603950	840000	11713	35550	86355	861550

Note: All figures are in numbers.