

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of May-2018 for the week ending 13.05.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	3236	5550	16746	200065
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	1464	2406	3946	113455
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	5192	5831	23054	223727
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	2989	5821	21015	219574
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1860	3012	8604	93016
Total		1603950	840000	14741	22620	73365	849837

Note: All figures are in numbers.