

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of April-2018 for the week ending 15.04.2018

Sl. No.	Name of the sleeper plant with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	M/s. Mahadev Prestress products Pvt Ltd, Hospet	314081	192000	4373	4843	4843	188612
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubli	298833	192000	367	670	670	110179
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	414362	192000	4397	8899	8899	209572
4	M/s. Malu Sleepers Pvt. Ltd., Birur	422500	180000	3467	7012	7012	205571
5	M/s. Sri Maruthi Builders, Yeshwantpur	154174	84000	1152	2712	2712	87124
Total		1603950	840000	13756	24136	24136	801058

Note: All figures are in numbers.