

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of August-2019 for the week ending 12.08.2019

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 3 years)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	364081	192000	4272	6304	38467	351408
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	298833	192000	2919	4703	67380	286168
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	454362	192000	3980	6965	77367	448678
4	M/s. Malu Sleepers Pvt. Ltd., Birur	471250	180000	5055	7072	64207	445822
5	M/s. Sri Maruthi Builders, Yeshwantpur	179174	84000	1890	2700	20557	158966
Total =		1767700	840000	18116	27744	267978	1691042

Note: All figures are in numbers.