

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of August-2019 for the week ending 19.08.2019

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 3 years)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	364081	192000	2876	9180	41343	354284
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	298833	192000	2883	7586	70263	289051
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	454362	192000	3438	10403	80805	452116
4	M/s. Malu Sleepers Pvt. Ltd., Birur	471250	180000	3361	10432	67567	449183
5	M/s. Sri Maruthi Builders, Yeshwantpur	179174	84000	1338	4038	21895	160304
Total =		1767700	840000	13896	41639	281873	1704938

Note: All figures are in numbers.