

SOUTH WESTERN RAILWAY

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of September-2019 for the week ending 23.09.2019 (from 17.09.19 to 23.09.19)

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 3 years)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	364081	192000	0	6296	54271	367212
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	298833	192000	0	6030	82756	301544
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	454362	192000	0	796	86816	458127
4	M/s. Malu Sleepers Pvt. Ltd., Birur	471250	180000	4377	12056	87358	468974
5	M/s. Sri Maruthi Builders, Yeshwantpur	179174	84000	1716	7913	32608	171617
Total =		1767700	840000	6093	33091	343809	1767474

Note: All figures are in numbers.