

**SOUTH WESTERN RAILWAY**

**(A) Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of November-2019 for the week ending 10.11.2019 (from 04.11.19 to 10.11.19)**

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 3 years)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	364081	96000	0	0	54271	367212
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	298833	96000	0	0	82756	301544
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	454362	96000	0	0	86816	458127
4	M/s. Malu Sleepers Pvt. Ltd., Birur	471250	90000	0	0	91814	473430
5	M/s. Sri Maruthi Builders, Yeshwantpur	179174	42000	0	0	41021	180028
<b>Total =</b>		<b>1767700</b>	<b>420000</b>	<b>0</b>	<b>0</b>	<b>356678</b>	<b>1780341</b>

Note: All figures are in numbers.

**(B) Progress Report of Production of Mono block PSC BG wider base sleepers against Railway Board's contract no. CS-172/2018 in the Month of November-2019 for the week ending 10.11.2019 (from 04.11.19 to 10.11.19)**

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 2 yrs & 4 months)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	361344	90000	1936	2400	5932	5932
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	350787	90000	1132	1748	4008	4008
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	361344	90000	0	916	9332	9332
4	M/s. Malu Sleepers Pvt. Ltd., Birur	275000	72000	2431	3028	9404	9404
5	M/s. Sri Maruthi Builders, Yeshwantpur	191526	48000	20	20	20	20
<b>Total =</b>		<b>1540001</b>	<b>390000</b>	<b>5519</b>	<b>8112</b>	<b>28696</b>	<b>28696</b>

Note: All figures are in numbers.

**SOUTH WESTERN RAILWAY**

**(A) Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of November-2019 for the week ending 03.11.2019 (from 28.10.19 to 03.11.19)**

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 3 years)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	364081	96000	0	0	54271	367212
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	298833	96000	0	0	82756	301544
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	454362	96000	0	0	86816	458127
4	M/s. Malu Sleepers Pvt. Ltd., Birur	471250	90000	0	0	91814	473430
5	M/s. Sri Maruthi Builders, Yeshwantpur	179174	42000	1202	0	41021	180028
<b>Total =</b>		<b>1767700</b>	<b>420000</b>	<b>1202</b>	<b>0</b>	<b>356678</b>	<b>1780341</b>

Note: All figures are in numbers.

**(B) Progress Report of Production of Mono block PSC BG wider base sleepers against Railway Board's contract no. CS-172/2018 in the Month of November-2019 for the week ending 03.11.2019 (from 28.10.19 to 03.11.19)**

Sl. No.	Name of the sleeper plant with work's address	Ordered Quantity (for 2 yrs & 4 months)	Target for FY 2019-20	Status of Production			Total Production against Contract
				During the week	During the month	Cumulative for FY 2019-20	
1	M/s. Mahadev Prestress products Pvt Ltd, Hosapete	361344	90000	1048	464	3996	3996
2	M/s. Swarnaa Techno Constructions pvt Ltd, Hubballi	350787	90000	1088	616	2876	2876
3	M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar	361344	90000	2260	916	9332	9332
4	M/s. Malu Sleepers Pvt. Ltd., Birur	275000	72000	1705	597	6973	6973
5	M/s. Sri Maruthi Builders, Yeshwantpur	191526	48000	0	0	0	0
<b>Total =</b>		<b>1540001</b>	<b>390000</b>	<b>6101</b>	<b>2593</b>	<b>23177</b>	<b>23177</b>

Note: All figures are in numbers.