

**SOUTH WESTERN RAILWAY**

Progress Report of Production of Mono block PSC BG line sleepers against Railway Board's contract no. CS-169/2016 in the Month of July-2018 for the week ending 22.07.2018

| Sl. No. | Name of the sleeper plant with works address            | Ordered Quantity (for 2 years) | Target for FY 2018-19 | Status of Production |                  |                         | Total Production against Contract |
|---------|---|--------------------------------|-----------------------|----------------------|------------------|-------------------------|-----------------------------------|
|         |   |                                |                       | During the week      | During the month | Cumulative for FY 18-19 |                                   |
| 1       | M/s. Mahadev Prestress products Pvt Ltd, Hospet         | 314081                         | 192000                | 395                  | 3760             | 38000                   | 221319                            |
| 2       | M/s. Swarnaa Techno Constructions pvt Ltd, Hubli        | 298833                         | 192000                | 1488                 | 4492             | 18523                   | 128032                            |
| 3       | M/s. Raghavendra rail Infrastructures Pvt. Ltd, Harihar | 414362                         | 192000                | 4976                 | 14326            | 52419                   | 253092                            |
| 4       | M/s. Malu Sleepers Pvt. Ltd., Birur                     | 422500                         | 180000                | 2820                 | 9359             | 54798                   | 253357                            |
| 5       | M/s. Sri Maruthi Builders, Yeshwantpur                  | 154174                         | 84000                 | 1372                 | 4060             | 23072                   | 107484                            |
| Total   |   | 1603950                        | 840000                | 11051                | 35997            | 186812                  | 963284                            |

Note: All figures are in numbers.